



**City of North Miami, Florida
Furnish and Install 8-inch, 10-inch, and 12-inch DIP Force Main
in NW 12th Avenue from NW 95th Street to NW 125th Street**



ID	Task Name	Working Days	Start	Finish	Predecessors	Quarter	4th Quarter			1st Quarter		2nd Quarter		3rd Quarter		4th Quarter		1st Quarter		2nd Quarter		3rd						
						8/8	9/19	10/31	12/12	1/23	3/6	4/17	5/29	7/10	8/21	10/2	11/13	12/25	2/5	3/19	4/30	6/11						
1	Furnish and Install 8-inch, 10-inch, and 12-inch DIP Force Main in NW 12th Avenue from NW 95th Street to NW 125th Street	433 days	Mon 9/20/21	Wed 5/17/23			[Summary bar]																					
2	Bidding by City of North Miami	85 days	Mon 9/20/21	Fri 1/14/22			[Task bar]																					
3	Bid and Award Services	10 days	Mon 1/17/22	Fri 1/28/22	2																							
4	Award and Material Procurement	40 days	Fri 1/28/22	Fri 3/25/22																								
5	Notice to Proceed	0 days	Fri 1/28/22	Fri 1/28/22	2,3																							
6	Shop Drawings, Submittals, Materials and Permits	40 days	Mon 1/31/22	Fri 3/25/22	5																							
7	Construction	263 days	Mon 3/21/22	Wed 3/22/23																								
8	Mobilization, Field Verification and Staging	10 days	Mon 3/21/22	Fri 4/1/22	6FS-5 days																							
9	Trenching and Installing Proposed 8-inch, 10-inch, and 12-inch Force Mains	120 days	Mon 4/4/22	Fri 9/16/22	8																							
10	Making Connections to Existing Pump Stations and Force Mains	52 days	Mon 9/19/22	Tue 11/29/22	9																							
11	Cleaning Force Main and Pressure Testing Force Main and Connections	21 days	Wed 11/30/22	Wed 12/28/22	10																							
12	Milling, Resurfacing and Pavement Restoration	40 days	Thu 12/29/22	Wed 2/22/23	11																							
13	Pavement Markings	10 days	Thu 2/23/23	Wed 3/8/23	12																							
14	Final Cleanup and Site Restoration	10 days	Thu 3/9/23	Wed 3/22/23	13																							
15	Substantial Completion	0 days	Wed 3/22/23	Wed 3/22/23	14																							
16	Project Close-Out	40 days	Thu 3/23/23	Wed 5/17/23																								
17	As-Built Preparation and Permit Close-out	30 days	Thu 3/23/23	Wed 5/3/23	15																							
18	Punch List Generation and Verification	40 days	Thu 3/23/23	Wed 5/17/23	14																							
19	Final Completion	0 days	Wed 5/17/23	Wed 5/17/23	18																							

Date: Tue 9/14/21 Task [blue bar] Milestone ◆ Summary [black bar]